EXTENSION OF TIME PROPOSAL

1	Name of Work	Drilling of borewells and maintenance work in ward no -02.
2	Amount of Work Portion	Rs 36.45 Lakhs
3	Estimated Cost	Rs 40.00 lakhs
4	Name of Contractor	Sri P Ravichandra
5	Agreement No	EE(YNK.D)E-PMT-01/W.O/ 107 /2019-20 Dt : 17-10-2019.
6	No and date under which work order issued	EE(YNK.D)E-PMT-01/W.O/ 107 /2019-20 Dt : 17-10-2019.
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	18-1-2020
9	Date of receipt of application in the sub division office	18-1-2020
10	Extension granted if any	
	i)	430 days
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Maintenance of borewell
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	430 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	430 days

19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	Impose penalty @ Rs 50/- day.

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub. Division

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Executive Engineer
Yelahanka Division Bangalore-64